

34 Alice St., No. Dart., Mass. 02747

November 1, 1978

#29694

Francisco G. Marreiros

N.S. Portland St., E. x Belmont St.

Please install 1" copper service to supply
one family home. Service from Portland St.
Meter inside cellar wall.

Measures of 1" Curb Stop:

W x W line Ea. Rod. Fr. Blvd.	311 ft.
S x N line Portland St.	5.9 ft.
E x W line Foundation	18.0 ft.
S x S line Foundation	30.2 ft.

Main is 30 ft. W x S line.

Work done Nov. 14, 1978

60 ft. - 1" Copper tubing by Owner
(30' out: 30' ins.)

\$296.55

Labor.	\$134.69
1" Corporation	\$ 12.06
1" Curb Stop	\$ 28.42
1 Caldwell Stop Box, complete.	\$ 16.75
Carting.	\$ 10.00
D-4 Drilling Mach. Use:	\$ 15.00
2 1" Motor Cplg. @ 2.50 ea.	\$ 5.00
8" x 1" Service Saddle.	\$ 19.98
Loader use: 3 hrs. @ 7.00 hr.	\$ 21.00
Compressor use: 2 hrs. @ 6.00 hr.	\$ 12.00
St. cut: 10' x 3' Warr. @ 5.00 SY	\$ 16.65
Side. cut: 8' x 3' Gravel.	\$ N/C
Turn On Charge.	\$ 5.00

\$296.55