

26 Stephen St. N. B.

November 13, 1978

#29697

Fernando Rebello

N.S. Hersom St., W. x Acush. Ave.

Please install 1" copper service to supply cottage. Meter inside cellar wall. Service from Hersom St. Lay with drain.

Measures of 1" Curb Stop:

W x W line Acushnet Ave.	133.6 ft.
S x N line Hersom St.	8.0 ft.
W x E line House	6.0 ft.
S x S line House	28.5 ft.

Main is 32 ft. S x N line.

Work done Dec. 14, 1978

56 ft. - 1" Copper tubing (32' out: 24' ins.)

24 ft. by Owner

32 ft. by City @ 2.29' \$ 73.29

Labor. \$ 66.24

1" Corporation \$ 12.06

1" Curb Stop. \$ 28.42

1 Caldwell Stop Box, comp. \$ 16.75

Carting. \$ 10.00

B-100 Mueller Tapp. Mach. use. \$ 14.00

1" x 1" cop to cop cplg., comp. \$ 4.76

St. cut: 7' x 3' Warrenite @ 1.78SY 11.65

Compressor use: one hour. \$ 6.00

Loader use: 2 hrs. @ 7.00 hr.. . . . \$ 14.00

Turn on charge. \$ 5.00

2-3/4" meter cplg @ 2.50 \$ 267.17