

Tel. 995-1743

22 Tarkiln Hill Rd. 13

November 13, 1978

#29704

W.S. West Hill Rd., N.x Cherry Tree
Lane

✓ Please install 1" copper service to supply
one family home. From West Hill Rd. Work by
contractor. Meter inside cellar wall. Lot #25

Measures of 1" Curb Stop:

N x N line Cherry Tree Lane	37.3 ft.
E x W line West Hill Rd.	6.0 ft.
N x S line House	22.5 ft.
E x E line House	34.0 ft.

Main is 14 ft. E x W line.

Work done Nov. 30, 1978

D.J. Realty supplied & installed all stock
8 ft. - 1" Copper tubing (main to curb stop)
1" Hays Corporation, compression
1" Hays Curb Stop, compression

D.J. Realty dug, backfilled & will maintain
trench.

B-100 Mueller Tapping Machine use	\$	14.00
Labor (A. Camara)	\$	11.09
Turn on Charge	\$	5.00
2 - 1" Meter Cplg. @ 2.50 ea.	\$	<u>5.00</u>
	\$	35.09