

Tel. 995-7143

22 Tarkiln Hill Rd.

73

November 13, 1978

#29711

D. J. Realty Corp.

N.S. Cherry Tree Lane, E.xShady Lane

Please install 1" copper service to supply one family home. Work by contractor. Meter inside cellar wall. From Cherry Tree Lane. Lot#22

Measures of 1" Curb Stop:

E x E line Shady Land	225.0'	258.2 ft.
S x N line Cherry Tree Lane		6.0 ft.
W x E line House		12.0 ft.
S x S line House		29.0 ft.

Main is 35 ft. S x N line.

Work done March 19, 1979

D.J. Realty supplied & installed all stock:
60 ft. - 1" Copper tubing (35' out: 25' ins.)
1" Hays Corporation, comp.
1" Hays Curb Stop, comp.
1 Caldwell Stop Box, complete

Labor.	\$	32.65
B-100 Mueller Tapping Machine use.	\$	14.00
Turn on Charge.	\$	<u>5.00</u>
	\$	51.65

D.J. Realty dug, backfilled & will maintain
trench.

Corrected Measures

March 29, 1979

- N.S. Cherry Tree Lane,
E x Shady Lane

Ser. #29711 - 1"

E x E line Shady Lane

225.0 ft.

ATT: Leo

