

Tel. 995-7143

22 Tarkiln Hill Rd.

73

November 13, 1978

#29713

D. J. Realty Corp.

S.S. Cherry Tree La., E. x Shady Lane

✓ Please install 1" copper service to supply one family home. Work by contractor. From Cherry Tree Lane. Meter inside cellar wall. Lot #20.

Measures of 1" Curb Stop:

E x E line Shady Lane

140.0 ft.

N x S line Cherry Tree Lane

6.0 ft.

E x W line House

15.5 ft.

N x N line House

29.2 ft.

Main is 16 ft. N x S line.

Work done March 23, 1979

D.J. Realty supplied & installed all stock

41.2 ft. - 1" copper tubing (16' out: 25.2'ins)
1" Hays Corporation, compression
1" Hays curb stop, compression
1 stop box, complete

D.J. Realty dug, backfilled & will maintain
trench.

B-100 Mueller Tapping Machine use.	\$	14.00
Labor.	\$	32.65
2 - 1" Meter pipe @ 2.50 ea.	\$	5.00
Turn on charge.	\$	5.00
		<hr/>
	\$	56.65