

Tel. 995-7143

22 Tarkiln Hill Rd.

73

November 13, 1978

#29717

D. J. Realty Corp.

S.S. Bryant Lane, E. x Shady Lane

Please install 1" copper service to supply
one family home. Work by contractor. From
Bryant Lane. Meter inside cellar wall. Lot #2

Measures of 1" Curb Stop:

W x W line West Hill Rd.	305.5 ft.
N x S line Bryant Lane	5.2 ft.
W x E line House	13.9 ft.
N x N line House	29.9 ft.

Main is 14 ft. N x S line.

Work done April 17, 1979

D.J. Realty supplied & installed all stock:

38 ft. - 1" Copper tubing (14' out: 30' ins.)

1" Corporation

1" Curb Stop

1 Stop Box, complete

D.J. Realty dug, backfilled & will maintain trench.

B-100 Mueller Tapping Machine use.	\$	14.00
Labor.	\$	31.21
Turn on Charge.. . . .	\$	5.00
2 1" Meter cplg. @ 2.50 ea.	\$	5.00
	\$	<u>55.21</u>