

Tel. 995-7143

22 Tarkiln Hill Rd. 73

November 13, 1978

#29727

D.J. Realty Corp.

N.S. Bayberry Rd., E x Shady Lane

Please install 1" copper service to supply one family home. Work by contractor. From Bayberry Rd. Meter inside cellar wall. Lot #12

Measures of 1" Curb Stop:

E x E line Shady Lane	224.0 ft.
S x N line Bayberry Rd.	6.7 ft.
W x E line House	4.0 ft.
S x S line House	35.0 ft.

Main is 32 ft. S x N line.

Work done Oct. 22, 1979

Contractor supplied & installed all stock:

32 ft. - 1" Copper tubing

1" Corporation

1" Curb Stop

1 Stop Box, complete

Contractor dug, backfilled & will maintain trench.

B-100 Mueller Tapping Machine Use.	.\$	14.00
2 1" Meter cplg. @ 2.50 ea.	.\$	5.00
Labor.	.\$	30.60
Turn on charge	.\$	5.00
	\$	<u>54.60</u>