

Tel. 995-6154

2306 Acushnet Ave.

#29740

November 27, 1978

Roland Gendron

127E

S.S. Adelaide St. opp. Metcalf St.

Please install 1" copper service to supply
ranch house. From Adelaide St. Lay with drain.
Meter inside cellar wall.

Measures of 1" Curb Stop:

E x W line Metcalf St.	9.0 ft.
N x S line Adelaide St.	7.0 ft.
W x E line House	18.0 ft.
N x N line House	34.0 ft.

Main is 18 ft. N x S line.

Work done Jan. 23, 1979

(Owner supplied 60ft coil)

48 ft. - 1" Copper tubing by Owner
(18' out: 30' ins.)

Labor.	\$	109.04
1" Corporation	\$	12.06
1" Curb Stop	\$	28.42
1 Caldwell Stop Box, compl.	\$	16.75
Carting.	\$	10.00
B-100 Mueller Tapp. Mach. Use.	\$	14.00
2 - 1" Meter cplg. @ 2.50 ea.	\$	5.00
Loader use: 2 hrs. @ 7.00 hr.	\$	14.00
Compressor use: 1 hr. @ 6.00 hr.	\$	6.00
St. cut: 6' x 3' Warrenite @ 5.00 sy.	—	10.00
Side. cut: 10' x 3' Dirt	\$	N/C
Turn on Charge.	\$	5.00
	\$	230.27