

Tel. 995-9255 2110 Phillips Rd. Apt. 8, N.B.

December 5, 1978

#29744

Joseph A. Hebert

134

S. S. Bradford St., W. x Acush. Ave.

Please install 1" copper service to supply
One family home. Tap hydrant, run in sidewalk,
then into property. Meter in box attached to
bldg.

Measures of 1" Curb Stop:

W x E line Acushnet Ave.	254.3 ft.
N x S line Bradford St.	2.6 ft.
W x E line Bldg.	13.6 ft.
N x N line House	40.0 ft.

Main is 18 ft. N x S line.

Work done April 2, 1979 W x ctr. hyd. 66'

113 ft. - 1" Copper tubing (75.6' out: 37.4' ins.)	
60 ft. by City @ 2.29'	137.40
53 ft. by Owner	
Labor	79.79
1" Corporation	12.06
1" Curb Stop	28.42
1 Caldwell Stop Box, complete	16.75
Carting	10.00
R-100 Roller Tapping Hook, use	14.00
2 1" Meter cplg. @ 2.50 ea.	5.00
1 - 1" x 1" cop to cop cplg.	4.13
(located 10' E x curb stop)	
Loader use: 3 hrs. @ 7.00 hr.	21.00
Compressor use: 2 hrs. @ 6.00 hr.	12.00
Turn on charge	5.00

cont. # 29747 - 1"

St. cut: 5' x 3' Warpenite	5.00	S.V.	\$	0.35
Side. cut: 6h' x 3' Gravel	.	.	.	7/C
			\$	373.95

over for sketch

29744-1"

B.D.S.

PROP. LINE

CURB STOP

1" x 1" COP CORG

56'

56'

