

Tel. 997-6101 Atty. David Jorge/Riverside Dr.
✓ December 19, 1978 PO Box 549 37
#29746 Nu Marine Products Augusta, Maine
of Gloucester

N.S. South St., E. x MacArthur Dr.

Please install 2" copper service to supply
Manufacturing plant. 8" pipe reduced to 2" at
property line; work by contractor. Meter inside
bldg. above floor.

Measures of 2" Curb Stop:

E x E line McArthur Dr.	363.0 ft.
E x Roundstone on South St.	346.0 ft.
N x N line South St.	1.3 ft.
E x E line Bldg.	47.0 ft.
S x S line Bldg.	43.0 ft.

Work done March 7, 1979 by Contractor

Franklin Construction supplied & installed
all stock:

Franklin Construction dug, backfilled &
will maintain trench.

Turn on Charge. \$ 5.00

42 ft - 8" c/c pipe (main-prop line)

(taken from map)