

Tel. 995-9285

1208 Robin St.

May 9, 1979

132 E

#29765

Joseph M. Costa

NW cor. Maxine St. & McCombs Blvd.

Please install 1" copper service to supply ranch house. Service from Maxine St. Meter inside cellar wall. Lay with drain.

Measures of 1" Curb Stop:

W x W line McCombs Blvd.	59.0 ft.
S x N line Maxine St.	4.5 ft.
W x E line House	12.5 ft.
S x S line House	24.5 ft.

Main is 36 ft. S x N line.

Work done May 31, 1979

PARTLY LAID W/ DRAIN.

63 ft. - 1" Copper tubing (36' out: 27' ins.)

60 ft. by Owner

3 ft. by City @ 2.29' \$ 6.87

Labor. \$ 139.78

1" Corporation \$ 12.06

1" Curb Stop \$ 28.42

1 Caldwell Stop Box, compl. \$ 16.75

Carting. \$ 10.00

B-100 Mueller Tapping Mach. use. . . \$ 14.00

2 1" Meter cplg. @ 2.50 ea. \$ 5.00

Compressor use: one hour \$ 6.00

Loader use: one hour \$ 7.00

St. cut: 15' x 3' Warrenite. \$ 25.00

Turn on charge. \$ 5.00

\$ 275.88