

341 Bream St. 137A

✓
May 25, 1979

#29782

Henrietta Jacques

N.S. Crescent St., W.xAcush.Town Line

Please install 1" Copper Service to supply
ranch. To be installed by contractor.

Lot 208 & 209

Measures of 1" Curb Stop:

E x E line Upland St.-

325.9 ft.

S x W line Crescent St.

8.0 ft.

Main is 14 ft. N x S line.

Work done June 8, 1979 - by D.W.White

D.W.White Const. installed & supplied all stock

27.5 ft. - 1" Copper tubing (main to curb stop)

1" Mueller Corporation, comp.

1" Mueller Curb Stop, comp.

1 Stop Box, compl.

Contractor dug, backfilled & will maintain trench.

Insp. by A. Camara.	\$ 4.97
-----------------------------	---------

Turn on Charge.	\$ 5.00
-------------------------	---------

2 1" Meter Cplg. @ 2.50 ea.	\$ 5.00
-------------------------------------	---------

	<u>\$ 14.97</u>
--	-----------------