

341 Bream St.

137A

✓
May 25, 1979

#29784

Henrietta Jacques

S.S.Crescent St., W.xAcushnet Town Lin

Please install 1" copper service to supply
raised ranch. To be installed by contractor.

Lot 291

Measures of 1" Curb Stop:

E x E line Upland St.

324.0 ft.

N x S line Crescent St.

8.0 ft.

Main is 14 ft. N x S line.

Work done June 8, 1979 by D.w.White

D.W.White Supplied & installed all stock:
6 ft. - 1" Copper tubing (main to curb stop)
1" Mueller Corporation, comp.
1" Mueller Curb Stop, comp.
1 Stop Box, compl.

Contractor dug, backfilled & will maintain
trench.

Insp. by A. Camara.	\$ 4.97
Turn on charge.	\$ 5.00
2 - 1" Meter cplg. @ 2.50 ea.	\$ 5.00
	\$ 14.97