

Tel. 995-5688

405 Brook St.

113

June 11, 1979

#29789

David Carreiro

N.W.cor.Brook & Princeton St.s

Please install 1" copper service to supply garden. Service from Brook St. Meter in pit on owner's land.

Measures of 1" Curb Stop:

N x N line Princeton St.

6.6 ft.

E x W line Brook St.

7.6 ft.

Work done June 13, 1979

Main is 18 ft. E x W line.

39 ft. - 1" Copper tubing by City @ 2.29'	
(18' out: 21' ins.)	\$ 89.31
Labor.	\$ 69.89
1" Corporation	\$ 12.00
1" Curb Stop	\$ 28.42
1 Caldwell Stop Box, compl.	\$ 16.75
Carting.	\$ 10.00
B-100 Mueller Tapping Machine Use.	\$ 14.00
2 1" Meter cplg. @ 2.50 ea.	\$ 5.00
St. cut: 9' x 3' Warrenite @ 5.00 SY	\$ 15.00
Side cut: 8' x 3' Dirt	\$ N/C
Loader use: 2 hrs. @ 7.00 hr.	\$ 14.00
Compressor use: 1 hr. @ 6.00 hr.	\$ 6.00
Turn on charge.	\$ 5.00
	\$ 285.43

Castillo Realty
 2-1" Cplgs Given 4/2/87