

Tel. 992-7359 1480 E. Rod. Fr. Blvd.

June 11, 1979

31

#29790

Marvin Dolinsky

N.S. Wright St., W. x Hassey St.

Please install 4" C.I.C.L. service to supply
Fish Pallet plant. Reduced to 3" at meter;
from Wright St. Work by contractor. In pit
attached to bldg.

Measures of 8" Gate Valve:

W x Mueller Hyd. on Wright St. 18.3 ft.

N x S line Wright St. 17.2 ft.

Work done June 25, 1979

HYD: 1ST HYD. W x HASSEY ST.

Contractor installed service from property
line to bldg.

NOTE: Tapped off 8" Service installed in 1968

Turn on charge.	\$	7.50
Insp. A. Camara	\$	5.96
	\$	13.46

main-line
approx 44 ft - 8" CICK pipe
(taken from map)