

✓ Tel. 428-237

871 Bumps River Rd.
Centerville, WA

119

2114
July 13, 1979

#29795

William A. Nelson, (AAHO)

E.S. Acush. Ave., s.x Harwich SE c o r.

Please install 1" copper service to supply
transmission shop. Service from Harwich St.
Meter inside cellar wall.

Measures of 1" Curb Stop:

E x E line Acushnet Ave.

46.0 ft.

N x S line Harwich St.

5.6 ft.

E x W line Building

4.0 ft.

N x N line Building

26.5 ft.

Main is 18 ft. N x S line.

Work done July 17, 1979

40 ft. - 1" Copper tubing by Owner
(18' out: 22' ins.)

Labor.	\$	72.77
1" Corporation	\$	12.06
1" Curb Stop	\$	28.42
1 Caldwell Stop Box, complete.	\$	16.75
Carting.	\$	10.00
B-100 Mueller Tapp. Mach. use.	\$	14.00
2 1" meter cplg. @ 2.50 ea.	\$	5.00
Loader use: 2 hrs. @ 7.00 hr.	\$	14.00
Compressor use: one hour	\$	6.00
St. out: 7' x 3' Warrenite @ 5.00 SY	\$	11.65
Turn on charge.	\$	5.00

\$ 195.65