

rel. 676-0615

128 Windsor St.  
Fall River, Ma.

#29796

July 18, 1979

Donald B. Moniz

R.S. County St. N x Washington St.  
(#266 County St.)

36

Please install  $3/4$ " copper service to supply store & 1 apt. Service to come from Washington St., replaces Serv. #6458 ( $5/8$ " lead). Owner to supply copper.

Measures of  $3/4$ " Curb Stop:

|                           |          |
|---------------------------|----------|
| E x E line Pleasant St.   | 31.3 ft. |
| N x S line Washington St. | 5.0 ft.  |
| W x E line House          | 24.2 ft. |
| N x N line House          | 7.0 ft.  |

Main is 8 ft. N x S line  
Work done August 2, 1979

12 ft. - 3/4" Copper tubing (8' out: 4' ins.)

Supplied by Owner

|                                            |    |               |
|--------------------------------------------|----|---------------|
| Labor. . . . .                             | \$ | 83.64         |
| 1 - 3/4" Corporation . . . . .             | \$ | 7.98          |
| 1 - 3/4" Curb Stop . . . . .               | \$ | 11.36         |
| 1 Caldwell Stop Box, compl. . . . .        | \$ | 16.75         |
| Carting. . . . .                           | \$ | 10.00         |
| B-100 Mueller Tapping machine use. . . . . | \$ | 12.00         |
| 2 - 3/4" Meter cplg. @ 2.00 ea. . . . .    | \$ | 4.00          |
| Loader use: 2 hrs. @ 7.00 hr. . . . .      | \$ | 14.00         |
| Compressor use: 1 hr. . . . .              | \$ | 6.00          |
| St. cut: 6' x 3' Warr. @ 5.00 SY \$        |    | 10.00         |
| Side. cut: 4' x 3' Cement @ 14.50SY        |    | 19.29         |
| Turn on charge. . . . .                    | \$ | 5.00          |
|                                            | \$ | <u>200.02</u> |