

Joseph N. Alcobia

92

December 3, 1979

#29830

Brook St. Realty Trust

#39 Brook St., S. x Tallman St.

Please install 1" copper service to supply warehouse. Service from Brook St. Meter in bldg above floor.

Measures of 1" Curb Stop:

S x S line Tallman St.	75.0 ft.
E x W line Brook St.	7.8 ft.
N x S line Bldg.	37.0 ft.
E x E line Bldg.	7.8 ft.

Main is 15 ft. E x W line.

Work done Dec. 11, 1979

29 ft. - 1" Copper tubing	2.29'	66.41
Labor.	1.30'	37.79
1" Corporation		140.06
1" Curb Stop		12.06
1 Caldwell Stop Box, complete.		28.42
Carting.		16.75
P-100 Mueller Tapping Machine use.		10.00
2 1" Meter cplg. @ 2.50 ea.		14.00
St. cut: 6' x 3' Warr. @ 5.00 S.Y.		5.00
Side. cut: 9' x 3' Cobblestone		10.00
Loader use: 2 hr. @ 7.00 hr.		--
Compressor use: 1 hr. @ 6.00 hr.		14.00
Turn on charge.		6.00
		5.00
		<u>298.99</u>
		327.70