

Tel. 999-3544

172 Page St.

January 10, 1980

64

#29841

~~Joseph Jesus~~ Paul Boudreau

#165 Campbell St., E. x Shawmut Ave.

Please install $3/4$ " copper service to supply
3 family home. Service from Campbell St. To
replace #14942 ($3/4$ " lead) Owner to supply copper.
Hold for spring-per M. Bruneau.

Measures of $3/4$ " Curb Stop:

E from E line Shawmut Ave.	140.0 ft.
S from N line Campbell St.	7.0 ft.
E from E line House	0.5 ft.
S from S line House	85.0 ft.

Main is 26 ft. S x N line.
Work done June 11, 1980

104 ft. - 3/4" Copper tubing by Owner
(26' out: 78' ins.)

Labor.	\$	144.38
1 - 3/4" Corporation	\$	7.98
1 - 3/4" Curb Stop	\$	14.44
1 Caldwell Stop Box, complete.	\$	17.00
Carting.	\$	10.00
B-100 Mueller Tapping Machine use.	\$	12.00
2 - 3/4" Meter cplg. @ 2.00 ea.	\$	4.00
Loader use: 3 hrs. @ 7.00 hr.	\$	21.00
Compressor use: 2 hrs. @ 6.00 hr.	\$	12.00
St. cut: 8' x 3' Warr. @ 5.00 S.Y.	\$	13.35
Sidewalk cut: 8' x 3' Blacktop @ 6.00 SY	\$	16.02
Turn on charge.	\$	5.00

\$ 277.17