

Tel. 995-1741

c/o Reliable Homes

June 30, 1980

#29866

Phillips Associates

132 E

SE cor. Welby Rd. & Doreen St.

Please install 1" copper service to supply
office bldg. Service from Welby Rd. Owner to
supply copper. City meter.

Measures of 1" Curb Stop:

E x E line Doreen St.	106.7 ft.
N x S line Welby Rd.	4.7 ft.
W x E line Building	35.5 ft.
N x N line Building	49.6 ft.

Main is 18 ft. N x S line.
Work done July 22, 1980

Contractor installed service.
Water Dept. tapped main.

14 ft - 1" copper (main to line) est.

Contractor supplied & installed all stock:

Water Dept. Tapped the main.

1" Corporation	\$ 12.06
B-100 Tapping machine use	14.00
2 1" Meter cplg. @ 2.50 ea.	5.00
Labor	26.11
Turn on Charge	<u>5.00</u>
	\$ 62.17

Contractor dug, backfilled & will
maintain trench.