

Tel. 758-4596 C/O Cape Build. Sys. - Industrial Dr.

July 29, 1980

Natta, MA

#29875

I.M.P. Group Ltd. & I.M.P. Fish. Gear. Inc.

SE cor. MacArthur Dr. & South St. 37

Please install 1" copper service to supply
warehouse. From MacArthur Dr. City meter in bldg
above floor. OWNER TO SUPPLY COPPER. Lot 3A-
(So. Terminal)

Measures of 1" Curb Stop:

E x S line South St.

99.0 ft.

W x E line Bldg.

50.0 ft.

Tapped into 6" Service # 23917

Work done Oct. 23, 1980

@ 2.85'

9.6 ft. - 1" Copper tubing (1½' out: 6' ins.)	27.08
Labor.	\$ 12.44
1" Corporation	\$ 12.06
1" Curb Stop	\$ 28.42
1 Caldwell Stop Box, complete.	\$ 17.00
Carting.	\$ 10.00
B-100 Mueller Tapping Mach. use.	\$ 14.00
2 1" Meter cplg. @ 4.00 ea.	\$ 8.00
Turn on Charge.	\$ 5.00
	\$ 134.00

Contractor dug, backfilled & will
maintain trench.