

Tel. 993-0804

55 Summit Ave. No. Dart. 02747

August 12, 1980 N.W. cor.

138 A

#29877

Earl M. Pelletier Cardinal & Tobey

~~W.S. Tobey St., S. x Sassaquin Ave.~~

Please install 1" copper service to supply
raised ranch. Main to be extended. City meter.
inside cellar wall.

1151 CARDINAL ST

Measures of 1" Curb Stop:

N x N line Cherokee St. 15.0 ft.

On West line Tobey St.

E x E line Bldg. 13.8 ft.

S x N line Bldg. 5.0 ft.

Main is 10 ft. E x W line.

Work done Sept. 11, 1980

26 ft. - 1" Copper tubing @ 2.85' . . .	\$ 74.10
(10' out: 16' ins.)	
Labor.	\$ 77.33
1" Corporation.	\$ 12.06
1" Curb Stop	\$ 28.42
1 Caldwell Stop Box, complete.	\$ 17.00
Carting.	\$ 10.00
B-100 Mueller Tapping Machine use.	\$ 14.00
2 1" Meter cplg. @ 4.00 ea.	\$ 8.00
Loader use: 1 hr.	\$ 7.00
St. cut In main pipe trench	
Side. cut: Dirt.	\$ N/C
Turn on charge.	\$ 5.00
	\$252.91