

24 Ward St., NB

6

March 18, 1981

#29881

Maria P. Lourenco

S.S. Douglas St., W. x Riverview Ter.

Please install 1" copper service to supply raised ranch. From Douglas. City meter in cellar above floor. Owner supplies copper.

Measures of 1" Curb Stop:

W x W line Riverview Terr.	138.0 ft.
N x S line Douglas St.	5.0 ft.
W x E line Bldg.	11.0 ft.
N x N line House	32.0 ft.

Main is 14 ft. N x S line.

Work done March 18, 1981

40 ft. - 1" Copper tubing by Owner
(14' out: 32' ins.)

Labor.	\$ 80.30
1" Corporation	\$ 12.06
1" Curb Stop	\$ 28.42
1 Caldwell Stop Box, complete.	\$ 16.75
Carting.	\$ 10.00
0-100 Mueller Tapping Mech. use.	\$ 14.00
2 1" Meter cplgs. @ 4.00 ea.	\$ 8.00
Loader use: 2 hrs. @ 9.00 hr.	\$ 18.00
Compressor use: 1 hr. @ 8.00 hr.	\$ 8.00
St. cut: 8' x 3' Warr. @ 12.00 SY	\$ 33.38
Side. cut: 8' x 3' Gravel.	\$ N/C
Turn on charge.	\$ 5.00

TOTAL \$ 233.99