

Tel. 992-6116 Oct. 14, 1980 29 Homestead Ave.
#29890 Henriette A. Jacques Acushnet 02743

SW cor. Upland & Thorndike St. 137A

Please install 1" copper service to supply
ranch house. From Upland St. Main to be ext-
ended by contractor & service install. by cont.
City meter in bldg above floor.

Measures of 1" Curb Stop:

N x N line Crescent St.	100 ft.
E x W line Upland St.	1 ft.
N x S line House	1 ft.
S x W line House	22.4 ft.
E x E line House	24.6 ft.

Main is 16 ft. E x W line.

Work done March 4, 1981

NOTE: Main is approx. 6 ft. deep.

39.6 ft. - 1" Copper tubing (16' out: 23.6' ins)	
Labor.	\$ 6.00
1" Corporation	\$ 12.06
1" Curb Stop	\$ 28.42
1 Caldwell Stop Box, complete.	\$ 16.75
Carting.	\$ 10.00
B-100 Mueller tapping machine use.	\$ 14.00
2 1" Meter cplg. @ 4.00 ea.	\$ 8.00
Turn on charge.	\$ 5.00
	<hr/>
	\$101.03

Contractor dug, backfilled & will
maintain trench.