

Tel. 992-6116

29 Homestead Ave. Acush.

October 14, 1980

#29891

Henriette A. Jacques

137A

SE cor. Upland & Thorndike Sts.

Please install 1" copper service to supply ranch house. From Upland St. Main to be extended & service install. by contractor. City meter in bldg. above floor.

Measures of 1" Curb Stop:

N. x N line Crescent St.	102.6 ft.
W x E line Upland St.	1.0 ft.
W x W line House	26.0 ft.

Main is 34 ft. W x E line.

Work done March 5, 1981

34 ft. - 1" Copper tubing by Owner
(34' out:

Labor.	\$	6.80
1" Corporation	\$	12.06
1" Curb Stop	\$	28.42
1 Cadwell Stop Box, complete	\$	16.75
Carting.	\$	10.00
B-100 Mueller tapping machine use		14.00
2 1" Meter cplg. @ 4.00 ea.	\$	8.00
Turn on charge.	\$	5.00
	\$	<u>101.03</u>

Contractor dug, backfilled & will maintain
trench.