

Tel. 992-6116 29 Homestead Ave. Achsh.

October 14, 1980

132 A

#29895

Henriette A. Jacques

N.S. Phillips Rd., E.x Acush. Ave.

Please install 1" copper service to supply  
raised ranch. From Phillips Rd. Owner to supply  
copper. LAY WITH DRAIN. Lot 618. City meter in  
bldg. above floor.

Measures of 1" Curb Stop:

|                          |          |
|--------------------------|----------|
| E x E line Acushnet Ave. | 508 ft.  |
| S x N line Phillips Rd.  | 5.7 ft.  |
| E x W line House         | 1.5 ft.  |
| S x S line House         | 30.0 ft. |

Main is 32 ft. S x N line.

Work done January 22, 1981

57 ft. - 1" Copper tubing by Owner  
(32' out: 25' ins.)

|                                        |    |               |
|----------------------------------------|----|---------------|
| Labor. . . . .                         | \$ | 62.94         |
| 1" Corporation . . . . .               | \$ | 12.06         |
| 1" Curb Stop . . . . .                 | \$ | 28.42         |
| 1 Caldwell Stop Box, Complete. . . . . | \$ | 17.00         |
| Carting. . . . .                       | \$ | 10.00         |
| B-100 Mueller Tapping machine use... . | \$ | 14.00         |
| 2 1" Meter cplg. @ 4.00 ea. . . . .    | \$ | 8.00          |
| Turn on charge . . . . .               | \$ | 5.00          |
|                                        | \$ | <u>157.42</u> |

Bill Smith Cont. dug, backfilled & will  
maintain trench.

Bill Smith Cont. installed service.