

Tel. 997-1314 PO Box L-122, NB 02745

65

January 6, 1981

#29908

Kenneth E. Frakes

#187 Cedar St., N. x Sycamore St.

Please install $3/4$ " copper service to supply home. From Cedar St. to replace #2593 ($5/8$ " lead City meter.

Measures of $3/4$ " Curb Stop:

N x N line Sycamore St.	8.0 ft.
E x W line Cedar St.	7.0 ft.
N x S line House	4.5 ft.
E x E line House	6.0 ft.

Main is 18 ft. E x W line.

Work done Jan. 28, 1981

29 ft. - 3/4" Copper tubing @ 2.10'	\$	60.90
Labor.	\$	110.69
1 - 3/4" Corporation	\$	7.98
1 - 3/4" Curb Stop	\$	12.03
1 Caldwell Stop Box, compl.	\$	17.00
Carting.	\$	10.00
B-100 Mueller Tapping Machine use.	\$	12.00
2 - 3/4" Meter cplg. @ 3.00 ea.	\$	6.00
Loader use: 3 hrs. @ 9.00 hr.	\$	27.00
Compressor use: 2 hrs. @ 8.00 hr.	\$	16.00
St. cut: 6' x 3' Warr. @ 12.00 S.Y.	\$	24.00
Side. cut: 6' x 3' Blacktop @ 11.--SY	\$	22.00
2 - Shut off & Turn ons @ 5.00 ea.	\$	20.00
	\$	<u>345.60</u>