

Tel. 992-6116 29 Homestead Ave. Acush.

#29910

February 2, 1981

136A

Henrietta A. Jacques

N.S. June St., W. x Acushnet Ave.

Please install 1" copper service to supply
ranch house. From June St., City meter in bldg.
above floor; Contractor to do all work & supply
material

Measures of 1" Curb Stop:

W x W line Acushnet Ave.

147 ft.

S x N line June St.

3 ft.

On west line of house

S x S line House

17 ft.

Main is 32 ft. S x N line.

Work done Feb. 27, 1981

49 ft. - 1" Copper tubing by Owner
(32' out: 17' ins.)

Labor.	\$	15.47
1" Corporation	\$	12.06
1" Curb Stop	\$	28.42
1 Caldwell Stop Box, compl.	\$	16.75
Carting.	\$	10.00
B-100 Mueller Tapp. Mach. Use.	\$	14.00
2 1" Meter cplg. @ 4.00 ea.	\$	8.00
Turn on charge.	\$	<u>5.00</u>
	\$	109.70

Contractor dug, backfilled & will
maintain trench.