

N.B.Inst.for Savings, 174 Union St., N. B.

#29911

February 2, 1981

56

Gwendolyn E. Clements

#359NE cor. North St. & Hunter St.

Please install $3/4$ " copper service to supply single family house. From North St. City meter in bldg. above floor. To replace Service #10231 ($5/8$ " lead)

Measures of $3/4$ " Curb Stop:

E x E line Hunter St.	23.1 ft.
S x N line North St.	7.0 ft.
W x E line House	4.2 ft.
S x S line House	16.2 ft.

Main is 32 ft. S x N line.

Work done Feb. 27, 1981

38 ft. - 3/4" Copper tubing (32' out: 6' ins.)	
supplied by City.	\$ 79.80
Labor.	\$ 170.54
1 - 3/4" Corporation	\$ 7.98
1 - 3/4" Curb Stop	\$ 14.44
1 Caldwell Stop Box, compl.	\$ 16.75
Carting.	\$ 10.00
B-100 Mueller Tapping Mach. use:	\$ 12.00
2 - 3/4" Meter cplgs. @ 3/00 ea.	\$ 6.00
Loader use: 3 hrs. @ 9.00 hr.	\$ 27.00
Compressor use: 2 hrs. @ 8.00 hr.	\$ 16.00
St. cut: 6' x 3' Warrenite @ 12.00SY	\$ 24.00
Side. cut: 8' x 3' Gravel	\$ N/C
Turn on charge.	\$ 5.00
	\$ 389.51