

Tel. 994-5305

66 Short St.

26

February 26, 1981

#29915

Thomas Goulart

N.S. Matthew St., W.x Rockdale Ave.

Please install $3/4$ " copper service to supply one family home. From Matthew St. LAY WITH DRAIN Owner to supply copper. City meter in cellar above floor.

Measures of $3/4$ " Curb Stop:

W x W line Rockdale Ave.	299.0 ft.
S x N line Matthew St.	11.5 ft.
E x W line House	29.0 ft.
S x S line House	28.6 ft.

Main is 32 ft. S x N line.
Work done April 10, 1981

52 ft. - 3/4" Copper tubing by Owner
(32' out: 20' ins.)

Labor.	\$	28.03
3/4" Corporation	\$	7.98
3/4" Curb Stop	\$	14.44
1 Caldwell Stop Box, complete.	\$	16.75
Carting	\$	10.00
B-100 Mueller Tapping Machine use.	\$	12.00
2 3/4" Meter cplg. @ 3.00 ea.	\$	6.00
Turn on charge.	\$	15.00
	\$	110.20

Contractor dug, backfilled & will
maintain trench.