

Tel. 993-4159

997-8374

#29923

PO Box J4050, N. B. MA

April 8, 1981

#126 Acushnet Ave., S. x Grinnell St.

Albert Ribeiro

37

Please install $3/4$ " copper service to supply bungalow. From Acush. Ave. To replace #10717 ($5/8$ " lead); connect to old service at curb stop; owner to supply copper

Measures of $3/4$ " Curb Stop:

S x S line Grinnell St. 57.7 ft.

W x E line Acushnet Ave. 7.5 ft.

N x N line Bldg. 5.6 ft.

W x W line House 17.2 ft.

Main is 26 ft. W x E line.

Work done April 14, 1981

43 ft. - 3/4" Copper tubing by Owner
(26' out: 17' ins.)

Labor.	\$	80.37
3/4" Corporation	\$	7.98
3/4" Curb Stop	\$	14.44
Caldwell Stop Box, complete.	\$	17.00
Carting	\$	10.00
B-100 Mueller Tapping Machine use.	\$	12.00
2 3/4" Meter cplg. @ 3.00 ea.	\$	6.00
St. cut: 8' x 3' Warr. @ 12.00 S.Y.	\$	33.38
Side. cut: 2 - 4' x 4' Cement Sq. @ 12.50 S.Y.	\$	44.50
Loader use: 2 hrs. @ 9.00 hr.	\$	18.00
Compressor use: 1 hr. @ 8.00 hr.	\$	8.00
Turn on charge.	\$	15.00
	\$	266.67