

Tel. 994-3665

May 5, 1981

#29927

James & Linda Toatley

45

#98 Arnold St., W. x Cottage St.

Please install $3/4$ " copper service to supply one-family home. From Arnold St. City meter in cellar above floor. Owner to supply copper; to repl. #11015 ($3/4$ " lead)

Measures of $3/4$ " Curb Stop:

W x W line Cottage St.	101.5 ft.
N x S line Arnold St.	5.0 ft.
W x E line Bldg.	15.5 ft.
N x N line Porch	9.2 ft.

Main is 14 ft. N x S line.

Work done May 13, 1981

28 ft. - 3/4" Copper tubing @ 2.10'	\$	58.80
Labor. 1	\$	80.38
3/4" Corporation	\$	7.98
3/4" Curb Stop	\$	14.44
1 Caldwell Stop Box, complete..	\$	17.00
Carting.	\$	10.00
B-100 Mueller Tapping Machine use.	\$	12.00
2 - 3/4" Meter cplgs. @ 3.00 ea. .	\$	6.00
Loader use: 1 hr.	\$	9.00
Compressor use: 1 hr.	\$	8.00
St. cut: 5' x 3' Warr. @ 12.00 SY	\$	20.88
Sidewalk cut: 2 - 5'x 4' Cement Sqs.		
@ 12.50 S.Y.. . .	\$	55.50
Turn on charge.	\$	15.00
	\$	314.98