

Tel. 993-9467 May 5, 1981

13

#29928

Conrad P. Fournier

#36 George St., S. x Brock Ave.

Please install 1" copper service to supply
6 apartment bldg. From George St., City meter in
cellar above floor; owner to supply copper; to
replace #13053 (5/8" lead)

Measures of 1" Curb Stop:

E x E line West Rodney Fr. Blvd.	132.0 ft.
N x S line George St.	8.0 ft.
E x W line House	14.6 ft.
N x N line House	9.3 ft.

Main is 16 ft. N x S line.

Work done May 7, 1981

23 ft. - 1" Copper tubing (16' out: 7' ins.)	
Labor.	\$ 80.38
1" Corporation	\$ 12.06
1" Curb Stop	\$ 28.42
Caldwell Stop Box, complete.	\$ 17.00
Carting.	\$ 10.00
B-100 Mueller Tapping Machine use.	\$ 14.00
2 1" Meter cplgs. @ 4.00 ea.	\$ 8.00
Compressor use: one hour.	\$ 8.00
Loader use: one hour.	\$ 9.00
St. cut: 6' x 3' Warr. @ 12.00 SY	\$ 24.00
Side. cut: 2 - 5' x 5' Cement @12.50SY	\$ 69.50
Turn on charge.	\$ 15.00
	\$ 295.36