

Tel. 992-6116 c/o Apollo Realty, 29 Homestead Ave.

May 29, 1981

Acush.

#29932

Henriette A. Jacques

130 D

S.S. Glen St., E. x Acushnet Ave.

Please install 1" copper service to supply one family home. From Glen St.; City meter in bldg. above floor; contractor to do work & supply copper (Bill Smith) ON ASSESSMENT-\$29.50-off in 1983

Measures of 1" Curb Stop:

E x E line Acushnet Ave.	801.4 ft.
N x S line Glen St.	6.0 ft.
E x W line House	4.0 ft.
N x N line House	25.6 ft.

Main is 16 ft. N x S line.

Work done May 28, 1981

41.6 ft. - 1" Copper tubing by Contractor
(16' out: 25.6' ins.)

Labor.	\$	15.61
1" Corporation	\$	12.06
1" Curb Stop	\$	28.42
1 Caldwell Stop Box, complete.	\$	17.00
6" x 1" Service Saddle	\$	18.74
2 1" Meter cplg. @ 4.00 ea.	\$	8.00
D-4 Drilling Machine use	\$	15.00
Turn on charge	\$	15.00
	\$	129.83

Contractor dug, backfilled & will
maintain trench.