

Bel. 992-6116 c/o Apollo Realty, 29 Homestead Ave.

May 15, 1981

Acush.

#29935

Henriette Jacques

137A

SW cor. Crescent St. & Upland St.

Please install 1" copper service to supply raised ranch; from Crescent St.; City meter in bldg. above floor; owner to supply copper; Bill Smith to do work.

Measures of 1" Curb Stop:

S x S line Crescent St.

52.0 ft.

E x W line Upland St.

6.0 ft.

S x S line House

9.0 ft.

Main is 16 ft. E x W line.

Work done July 27, 1981

42 ft. - 1" Copper tubing by Owner
(16' out: 32' ins.)

Labor.	\$ 14.58
1" Corporation	12.06
1" Curb Stop	28.42
1 Caldwell Stop Box, compl.. . . .	17.00
Carting.	10.00
B-100 Mueller Tapping Mach.. . . .	14.00
2 1" Meter cplg. @ 4.00 ea.	8.00
Turn on charge	<u>15.00</u>
	119.06