

Tel. 992-0735

May 18, 1981

c/o R. Gelette

Joseph Tabele

126 Park St. 5

#29937

16

E.S. Point St., S x Seymour St.
N.B. 02740

Please install $3/4$ " copper service to supply one-family house. Lay with drain (Roseman-Contractor)
Owner to supply copper. Meter-inside cellar wall.

Measures of $3/4$ " Curb Stop:

S x S line Seymour St.	25.5 ft.
W x E line Point St.	6.0 ft.
N x S line house	2.0 ft.
W x W line house	15.0 ft.

Main is 26 ft. W x E line.

Work done November 23, 1982

Wm. Smith & Son Const. supplied & installed
following stock:-

38 ft. - 3/4" Copper tubing (26' out: 12' ins)

1 - 3/4" Curb Stop

1 Caldwell Stop Box, complete

Contractor dug, backfilled & will maintain
trench.

BILL SMITH TO RETURN

8" x 3/4" Service Saddle	\$ 24.00
3/4" Corporation tap	\$ 7.98
Labor & Insp.	\$ 25.80
Turn on charge.	\$ 15.00
	\$ 72.78

5/2/83 BILL SMITH

RETURNED 6 x 3/4 SADDLE