

Tel. *676-0544 215 Washington St. Fairhaven,

August 3, 1981 Ma. 02719 68

#29945 Fairhaven Savings Bank

E.S. Tanglewood Dr. N x Nemasket St.

Please install $3/4$ " copper service to supply
one-family home. From Tanglewood Dr. City meter
in bldg. above floor. Contractor to supply copper
& do work. *Rhomic Corp.

LOT 127

Measures of $3/4$ " Curb Stop:

N x N line Nemasket St.

467.6 ft.

W x E line Tanglewood Dr.

4.0 ft.

Main is 36 ft. W x E line.

Work done Oct. 22, 1981

36 ft. - 3/4" Copper tubing by Owner
(36' out:

Labor.	\$	24.48
3/4" Corporation	\$	7.98
3/4" Curb Stop	\$	14.44
Caldwell Stop Box, complete.	\$	21.00
Carting.	\$	10.00
B-100 Mueller Tapping Machine use.	\$	12.00
2 3/4" Meter cplg. @ 3.00 ea.	\$	6.00
Turn on charge.	\$	15.00

\$ 110.90

Contractor dug, backfilled & will
maintain trench.