

Tel. *676-0544 215 Washington St. Fairhaven, Ma.
#29948 August 3, 1981 02719

W.S. Tanglewood Dr. N x Nemasket St.

Please install $3/4$ " copper service to supply
one-family home. From Tanglewood Dr. City meter
in bldg. above floor. Contractor to supply copper
& do work. *Rhody Corp.

Measures of $3/4$ " Curb Stop:

N x N line Nemasket St. 455.6 ft.

E x W line Tanglewood Dr. 2.0 ft.

Main is 14 ft. E x W line.

Work done Oct. 22, 1981

14 ft. - 3/4" Copper tubing (14' out:	
Labor.	\$ 24.48
1 - 3/4" Corporation	\$ 7.98
1 - 3/4" Curb Stop	\$ 14.44
1 Caldwell Stop Box, complete.	\$ 21.00
Carting.	\$ 10.00
B-100 Mueller Tapping Machine.	\$ 12.00
2 - 3/4" Meter cplg. @ 3.00 ea.	\$ 6.00
Turn on charge.	\$ 15.00
	<u>\$ 110.90</u>

Contractor dug, backfilled & will
maintain trench.

Owner supplied all copper.