

Tel. 996-1417

34 Luke St., N.B.

Aug. 24, 1981

26

#29953

Eduardo M. Pacheco

#34 S.S. Luke St. W x Ridge St.

Please install $3/4$ " copper service to supply
one family home. From Luke St., to repl. Serv.
#17498. City meter in cellar above floor.

Owner to supply copper.
Measures of $3/4$ " Curb Stop:

W x W line Ridge St.	68.2 ft.
N x S line Luke St.	8.6 ft.
E x W line House	7.9 ft.

Work done Aug. 28, 1981

32 ft. - 3/4" Copper tubing by Owner
(20' out: 12' ins.)

Labor.	\$	76.90
1 - 3/4" Corporation	\$	7.98
1 - 3/4" Curb Stop	\$	14.44
1 Caldwell Stop Box, complete.	\$	17.00
Carting.	\$	10.00
B-100 Mueller Tapp. Mach. Use.	\$	12.00
2 3/4" Meter cplg. @ 3.00 ea.	\$	6.00
St. cut: 6' x 3' Warr. @ 12.00 SY	\$	24.00
Side. cut: Dirt		N/C
Compressor use: one hour	\$	8.00
Loader use: one hour	\$	9.00
Turn on charge.	\$	15.00
	\$	<u>200.32</u>