

Tel. - 118 Hathaway St., N.B.

Aug. 31, 1981

#29955 Joao Ferreira

130

S. S. Monmouth St., W x Bartlett St.

Please install 1" copper service to supply raised ranch. From Monmouth St., City meter in cellar above floor. Owner to supply copper & do work.

Measures of 1" Curb Stop:

E x E line Morris St.-	273.0 ft.
N x S line Monmouth St.	3.0 ft.
E x W line House	39.0 ft.
N x N line House	34.0 ft.

Main is

Work done December 1976

Owners plumber brought in Sept. 2, 1981

Franklin Const. supplied & installed all stock

12 ft. - 1" Copper tubing (main to curb stop)

1" Corporation

1" Curb Stop

1 Caldwell Stop Box

Turn on charge.	.\$	15.00
2 - 1" Meter cplg. @ 4.00 ea. .	.\$	<u>8.00</u>
	\$	23.00