

Tel. 997-5266

991 Kempton St., N.B.

130

Sept. 2, 1981

#29957

Doro Development Corp.

S.W. Cor. Bartlett St. & Elliot St.

Please install 1" copper service to supply one family home. From Bartlett St., city meter in bldg. above floor. Contractor to do work & supply copper (Acushnet Trenching). Their lot #1

Measures of 1" Curb Stop:

N x N line Stratford St.

132.0 ft.

E x W line Bartlett St.

6.0 ft.

Main is 14 ft. E x W line.

Work done Oct. 1, 1981 LINE SERVICE

Contractor supplied & installed all stock:
14 ft. - 1" Copper tubing (14' out:
1" Corporation
1" Curb Stop
1 Caldwell Stop Box, complete *pet 10/15/81* ~~17.00~~

B-100 Mueller Tapp. Machine Use.	\$	14.00
2 1" Meter cplg. @ 4.00	\$	8.00
Labor.	\$	16.05
Turn on charge	\$	15.00
	\$	53.05

Contractor dug, backfilled & will maintain
trench.

~~Additional Measures~~

July 1, 1982

SW Cor. Bartlett St. & Elliott St.

Ser. # 29957 - 1"

N x N line Stratford St.	12915 ft.
E x W line Bartlett St.	6.3 ft.
N x S line House	11.3 ft.
E x E line House	26.2 ft.

Camara

1