

Tel. 997-5266

991 Kempton St. N.B.

130

Sept. 2, 1981

#29958

Doro Development Corp.

S.S. Elliot St., W x Bartlett St.

Please install 1" copper service to supply one family home. From Elliot St., city meter in bldg. above floor. Contractor to do work & supply copper (Acushnet Trenching). Their lot #2.

Measures of 1" Curb Stop:

W x W line Bartlett St.

102.6 ft.

N x S line Elliott St.

6.0 ft.

Main is 14 ft. N x S line.

Work done Oct. 1, 1981

LINE SERVICE

Contractor supplied & installed all stock:

1 1/4 ft. - 1" Copper tubing (1 1/4' out:

1" Corporation

1" Curb Stop

1 Caldwell Stop Box, complete *pet 10/15/81* ~~17.00~~

B-100 Mueller Tapping Mach., use.	\$	14.00
---	----	-------

2 1" Meter cplg. @ 4.00 ea.	\$	8.00
-------------------------------------	----	------

Labor.	\$	16.05
----------------	----	-------

Turn on charge	\$	15.00
--------------------------	----	-------

	\$	<u>53.05</u>
--	----	--------------

Contractor dug, backfilled & will maintain trench.

~~70.05~~

Additional Measures

S.S. Elliott St. W x
Bartlett St. (lot 2)

July 1, 1982

Ser. # 29958 - 1"

W x W line Bartlett St.	123.6 ft.
N x S line Elliott St.	6.0 ft.
N x N line House	29.6 ft.
E x W line House	20.4 ft.

Camara

