

Tel. 997-5266

991 Kempton St., N.B.

Sept. 2, 1981

130

#29959

Doro Development Corp.

N.S. Elliot St. W x Bartlett St.

Please install 1" copper service to supply ranch house. From Elliot St., city meter in bldg. above floor. Contractor to do work & supply copper (Acushnet Trenching). Their lot #7.

Measures of 1" Curb Stop:

W x W line Bartlett St.	89.3 ft.
S x N line Elliott St.	6.0 ft.
E x W line House	19.3 ft.
S x S line House	31.5 ft.

Main is 14 ft. E x S line.
work done Oct. 1, 1981

Contractor supplied & installed all stock:

68 ft. - 1" Copper tubing (36' out: 32' ins.)

1" Corporation

1" curb stop

1 Caldwell stop box, compl. *ret 10/15/81*

~~12.00~~

B-100 Mueller tapping Machine use. . . \$ 14.00

2 1" Meter cplg. @ 4.00 ea. \$ 8.00

Labor. \$ 16.05

Turn on charge.. . . . \$ 15.00

\$ 53.05

Contractor dug, backfilled & will
maintain trench.

~~20.05~~

Corrected Measures
N.S. Elliott St. W x
Bartlett St.

Oct. 8, 1982
Ser. # 29959-1"

W x W line Bartlett St.	117.0 ft.
S x N line Elliott St.	6.4 ft.
E x W line house	17.8 ft.
S x S line house	31.0 ft.

J. Rodrigues

