

Tel. 997-5266

991 Kempton St., N.B. 130

Sept. 2, 1981

#29960

Doro Development Corp.

N.W. cor. Bartlett & Elliot Sts.

Please install 1" copper service to supply ranch house. From Bartlett St., city meter in bldg. above floor. Contractor to do work & supply copper (acushnet Trenching). Their lot #8.

Measures of 1" Curb Stop:

W x W line Bartlett St. ~~38.3~~ ft. 33.2

S x N line Elliott St. ~~6.0~~ ft. 3.0

W x E line House ~~2.0~~ ft. 1.0

S x S line House ~~42.3~~ ft. 33.5

Main is 14 ft. N x S line.

Work done October 1, 1981

Contractor supplied & installed all stock:

80 ft. - 1" Copper tubing (36' out: 44' ins.)

2 1" Corporation

1 1" Curb Stop

1 Caldwell Stop Box, compl. *ret 10/15/81*

B-100 Mueller tapping machine use. . . \$ 14.00

2 1" Meter cplg. @ 4.00 ea. . . \$ 8.00

Labor. \$ 16.05

Turn on charge. \$ 15.00

\$ 53.05

Contractor dug, backfilled & will
maintain trench.

10.05

Change of Measures
NW Cor. Bartlett &
Elliott St.

Oct. 28, 1981
Ser. # 29960 - 1"

W x W line Bartlett St.	33.2 ft.
S x S line House	33.5 ft.
W x E line House	1.0 ft.
S x N line Elliott St.	3.0 ft.

F. Mello

3