

Tel. 997-5266

991 Kempton St., N.B. 130

Sept. 2, 1981

#29961

Doro Development Corp.

S.S. Elliot St. W x Bartlett St.

Please install 1" copper service to supply one family home. From Elliot St., city meter in bldg. above floor. Contractor to do work & supply copper (Acushnet Trenching). Their lot #3.

Measures of 1" Curb Stop@

W x W line Bartlett St.

180.0 ft.

N x S line Elliott St.

6.0 ft.

Main is 14 ft. N x S line.

Work done Oct. 1, 1981

LINE SERVICE

Contractor supplied & installed all stock:

14 ft. - 1" Copper tubing(14' out:

1" Corporation

1" Curb Stop

1 Caldwell Stop Box, complete *put 10/15/81 ~~17.00~~*

B-100 Meuller Tapping Machine use. . . \$ 14.00

2 1" Meter cplg. @ 4.00 ea. . . . \$ 8.00

Labor. \$ 16.05

Turn on charge.. . . . \$ 15.00

\$ 53.05

Contractor dug, backfilled & will
maintain trench.

~~10.05~~

~~Additional Measures~~
S.S. Elliott St. W x
Bartlett St.

July 1, 1982
Ser. #29961-1"

W x W line Bartlett St.	195.0 ft.
N x S line Elliott St.	6.0 ft.
E x W line House	22.4 ft.
N x N line House	24.6 ft.

Camara

100