

Tel. 997-5266

991 Kempton St., N.B.

Sept. 2, 1981

130

#29963

Doro Development Corp.

N.S. Elliot St., W x Bartlett St.

Please install 1" copper service to supply one family home. From Elliot St., city meter in bldg. above floor. Contractor to do work & supply copper (Acushnet Trenching). Their lot #5.

Measures of 1" Curb Stop:

W x W line Bartlett St.	228.5 ft.
S x N line house	28.0 ft.
E x W cor. house	44.5 ft.
W x E cor. house	29.5 ft.
W x E line house	8.8 ft.

Property line unknown at present.

Work done Oct. 13, 1982

Contractor supplied & installed all
stock:

118' - 1" copper tubing (total st. to cellar)
1" Curb Stop (prop line unknown at
1 Stop Box, complete (this time)
1" Corporation

Contractor dug, backfilled & will maintain
trench.

2 - 1" Meter cplgs. @ 4.00 ea.	\$ 8.00
Turn on charge	\$ 15.00
Inspection	\$ 7.80
	\$ 30.80