

Tel. 994-9869

152 Cottage St., N.B., MA

Ralph E. Johnson Sr.

65

#29970

Sept. 15, 1981

452 E.S. Cottage St. S x Willis St.

Please install $1\frac{3}{4}$ " copper service to supply grocery store. From Cottage St., city meter in bldg. above floor. Owner to supply copper.

Formerly supp. by Serv. #5537 (100 Willis St.)

Measures of $3\frac{3}{4}$ " Curb Stop:

S x S line Willis St.	49.8 ft.
W x E line Cottage St.	7.4 ft.
N x N line Bldg.	2.0 ft.
W x W line Bldg.	7.4 ft.

Main is 30 ft. W x E line.

Work done October 8, 1981

36 ft. - 3/4" Copper tubing by Owner	
Labor.	\$ 169.39
1 - 3/4" Corporation	\$ 7.98
1 - 3/4" Curb Stop	\$ 14.44
1 Caldwell Stop Box, complete.	\$ 17.00
Carting/	\$ 10.00
B-100 Mueller Tapp. Mach. use.	\$ 12.00
2 3/4" Meter cplg. @ 3.00 ea.	\$ 6.00
Loader use: 3 hrs. @ 9.00 hr.	\$ 27.00
Compressor use: 2 hrs. @ 8.00 hr.	\$ 16.00
St. cut: 8' x 3' Warr. @ 12.00 SY \$	33.38
Side. cut: 12' x 4' Cement @ 12.50SY	66.63
Turn on charge.	\$ 15.00
	<u>\$ 394.82</u>