

Tel. 201-946-8400 952 Holmdel Rd., Holmdel, ⁶⁶

Cruz Constr. Co. Inc. - N.J. 07733

#29972 Sept. 23, 1981 Attn: Peter

W.S. Herman Melville Blvd. Vallmer

S x Wamsutta St.

Please install $3/4$ " copper service to supply construction trailer, Herman Melville Blvd., blank in trailer. Bill flat rate-quarterly.

Measures of $3/4$ " Curb Stop:

S x S line Wamsutta St. 609.0 ft.

E x W line H. Melville Blvd. 5.0 ft.

S x N line trailer 30.0 ft.

S x 2nd hyd. S x Wamsutta St. 211.0 ft.

Main is 16 ft. E x W line.

Work done Sept. 25, 1981

60 ft. - 3/4" Copper tubing by City	
(16' out: 44' ins.) @ 2.10'	\$ 126.00
Labor	N/C
1 - 3/4" Corporation.	\$ 7.98
1 - 3/4" Curb Stop	\$ 14.44
1 Caldwell Stop Box, compl. . .	\$ 17.00
Carting.	\$ 10.00
B-100 Mueller Tapping Machine. .	\$ 12.00
Loader use: 2 hrs. @ 9.00 hr..	\$ 18.00
Compressor use: one hour . . .	\$ 8.00
St. cut: 7' x 4' Warr. @ 12.00 EYS	\$ 37.32
Side. cut: 6' x 3' Blacktop @ 11.--	
S.Y.	\$ 22.00
Turn on charge.	\$ 15.00
	\$ 287.74