

Tel. 996-5000

P.O. Box 907, N.B., MA 02742

October 16, 1981

#29976

N.B. Inst. for Savings

47

S.E. Cor Union & Purchase STS.

Please install 6" CLCI fire supply to supply  
bank building. Service to come from Spring St.  
No meter. Sullivan-Foster contractor.

Measures of 6" Mueller Gate Valve, Mech.

E x E line Purchase St. 63.0 ft.

N x S line Spring St. 29.0 ft.

E x W line Bldg. 63.0 ft.

S x S line new addition to bank 100.0 ft.

Main is 21 ft. S x N line.

Work done March 31, 1982

Contractor supplied & installed all stock:

121 ft. - 6" C.I.C.L. Ductile Pipe (21' out:  
1 - 6" Mueller gate valve, mech. 100' ins.)  
#10 Caldwell Gate Box, complete

D.W. White dug, backfilled & will maintain  
trench.

Labor & Insp.. . . . .	.\$	30.70
Turn on Charge . . . . .	.\$	<u>25.00</u>
		55.70

N  
f

6" #153 DRESSER  
CPLG.  
1 FT. - 6" CIRC. D.C.  
PIPE  
6" x 6" x 6" TEE  
1 FT. - 6" CIRC. PIPE  
6" H.V. GATE, MECH.

9L668#  
1 FT. - 6" CIRC. PIPE  
6" x 6" x 4" TEE  
1 FT. - 4" CIRC. PIPE  
4" H.V. GATE VALVE, MECH.  
" 9

5L668#  
1 FT. - 6" CIRC. PIPE  
6" #153 DRESSER  
CPLG.  
" H

Contractor supplied & installed all stock:

2 - 6" Dresser #153 Cplgs.

3 ft. - 6" C.I.C.L. Ductile Pipe

A 7 ft. pc. of 6" pipe was cut out on the  
Spring St. main.

Measure of #153 Cplgs.

1)	E x E line Purchase St.	59 ft.
2)	E x E line Purchase St.	66 ft.

over for sketch