

Tel. 344 County St., N.B., MA02740

St. John's Roman Catholic Church

#29977 344 N.E.cor.County&Wing Sts.

41
36

Please install 1½" copper service to supply church. From Wing St., city meter inside cellar. To repl.serv.#14967-3/4".

Measures of 1½" Curb Stops

W x W line Sixth St. 58.3 ft.

S x N line Wing St. 7.0 ft.

E x E line Church 2.0 ft.

S x S line Church 7.0 ft.

Main is 26 ft. S x N line.

Work done Oct. 27, 1981

36 ft. - 1½" Copper tubing (26' out: 10' ins.)
by Owner

Labor.	\$ 85.42
1½" Corporation.	\$ 37.18
1½" Curb Stop	\$ 68.33
1 - #10 Caldwell Gate Box, compl.	\$ 44.00
Carting.	\$ 10.00
D-4 Drilling Machine use.	\$ 20.00
8" x 1½" Service Saddle.	\$ 19.98
St. cut: 3' x 3' Warr. @ 12.00 SY.	\$ 33.38
Side. cut: 3' x 4' Cement @ 12.50 SY	\$ 44.50
Loader use: 2 hrs. @ 9.00 hr.	\$ 18.00
Compressor use: 1 hr. @ 8.00 hr.	\$ 8.00
Turn on charge.	\$ 15.30
	\$ 403.79